

PROCEED n° MF4-F72	Rev 1.0	Pipeline construction supervision	June 2025
--------------------	---------	-----------------------------------	-----------

Zone:	Contractor:
Woreda:	Supervisor:
Federation:	Upstream structure:
Network:	Downstream structure:
1st visit date:	Section (Km 1, 2, 3 ...?):
2nd visit (if necessary) date:	

S/N	Checking item	1st visit √, X, N/A or answer	2nd visit √, X, N/A or answer	Comments
1	Pipes			
1.1	Supervisor has the filled format MF4-F73 "pipeline protection"			
1.2	Trench is not backfilled on all the length, pipe is installed and layed on ground MF4-M71 §1.f			
1.3	No rocks or sharp edges in the bottom of the trench section MF4-M71 §1.c			
1.4	Pipes in the trench ar as per sketch map (PN,DN, length) MF4-M71 §1.f			
2	Depth from top of pipe to the ground (at least every 1000m, 60cm minimum)			
2.1	Measure n°1 MF4-M71 §1.c	cm	cm	
2.2	Measure n°2 MF4-M71 §1.c	cm	cm	
2.3	Measure n°3 MF4-M71 §1.c	cm	cm	
2.4	Measure n°4 MF4-M71 §1.c	cm	cm	
2.5	Measure n°5 MF4-M71 §1.c	cm	cm	
2.6	Measure n°6 MF4-M71 §1.c	cm	cm	
2.7	Measure n°7 MF4-M71 §1.c	cm	cm	
2.8	Measure n°8 MF4-M71 §1.c	cm	cm	
2.9	Measure n°9 MF4-M71 §1.c	cm	cm	
2.10	Measure n°10 MF4-M71 §1.c	cm	cm	
3	Special structures			
3.1	Crossings construction is on going, contractor knows dimensions MF4-M71 §3			
3.2	If applicable air vent or breather installation is on going as per MF4-M71 §3			
3.3	If applicable in rocky area, drystone wall is built as per MF4-M71 §2.a			
V3	Trench section is compliant (all items validated)			Contractor can't backfill the section trench without this validation

Supervisor has **1 mandatory validation visit**. If one item is not validated correction measures must be agreed with contractor and another visit organized. After validation backfill can be done (except couplings & sensitive areas)

Contractor's name:		Supervisor's name:	
Date of validation:		Date of validation:	
Signature:		Signature:	

PROCEED n° MF4-F72	Rev 1.0	WP completion report proof of achievement	June 2025
--------------------	---------	--	-----------

**Pipeline construction completion report must be done after construction
of the upstream and downstream structures for the full pipeline**

Zone:	Contractor:
Woreda:	Supervisor:
Upstream structure:	Network:
Downstream structure:	

Part	To be checked	Controler 1		Controler 2	
		Ok √	Not Ok X	Ok √	Not Ok X
Control	All construction checklist are filled and compliant (1 for 1km of pipeline) as per MF4-M71 §2.f				
	Pipeline is backfilled with "donkey back" as per MF4-M71 §2.c				
Special structure	If applicable, crossings construction is finished as per filled format MF4-F73 and compliant to MF4-M71 §4				
	If applicable air vent and breather installation is finished and compliant to MF4-M71 §4				
Tests	The 2 structures have been connected for more than 24h and no leakages observed on the couplings or pipes MF4-M71 §2.f				
	Air block test is compliant MF4-M71 §2.f . As a reminder: o Upstream structure to washout 5 minutes o After that the yield at the downstream structure yield over 50% of design after 20 minutes per km				

All the items must be compliant to proceed with contractor's payment, all items can be corrected by the contractors if necessary. If all items are compliant, the backfill can be finished on coupling & sensitive areas.

Signatories of the present document certify that the above mentioned construction was achieved at the date of signature.

	Controler 1 (WWO Construction expert)	Controler 2 (WWO Scheme Administraion expert)
Name		
Sign.		

	WWO HEAD /Representative	Technical Assist. (ARIA) / Zone Construction Expert
Name		
Sign.		